


Property and Planning Committee Report February 19, 2022


Construction Phasing

- ✓ Milestone #1 Start Day 0, Days of Construction 75, Day Completed 75
 Erosion control and demolition of Building 119 and Annexes II and III
- ✓ Milestone #2 Start Day 75, Days of Construction 120, Day Completed 195
 Part of Church parking and Parking Deck site
- ✓ Milestone #3 Start Day 195, Days of Construction 150, Day Completed 345
 Parking deck
- ✓ Milestone #3 Start Day 345, Days of Construction 540, Day Completed 885 Parking deck façade, Multifamily, Completion of Church parking
- ✓ Milestone #4 Day Completed 885
 Project complete










Parking Deck Rendering from 2021



Parking Deck Rendering from 2021



Parking Deck Location




Parking Lot Location



Parking Deck Location



Parking Deck Location



Property and Planning Committee Report February 19, 2023

- Timeline Bottom Line
 - Closing is upon us By March 3 2023
 - Construction is upon us Soon after closing. 855 day construction period.

Property and Planning Committee Report February 19, 2023

Committee Members – Amy Bytnar, Anthony Wood, James Phillips, Phyllis Tipton, John Shupe, Eleanor Sun, Myron Burris, Chris Brown - Thank you!

Trustees – John Cortese, Paul Shackleton, Reg Shiflett – Thank you!